Scanned by TapScanner

2019-20

PROJECT MANAGEMENT CONSULTANCY REPORT

Name of the Client: **Executive Engineer,** Project Division,Yelahanka Zone, *BBMP*, Bangalore.

Agency: **Sri. S. D Venkatesh Gowda ,Bangalore.**

Name of the Work : - Improvements to roads and drains in Hegdenagara West 3rd and 4th cross Ward No - 06, BBMP, Bangalore.

PROJECT MANAGEMENT CONSULTANTS

VSR CIVIL INFRA PVT.LTD.

#552/B, 6th Main Road,Hanumantanagar,
Bengaluru – 560 019.Cell : 9845230975
E-mail : vsrcivilinfra@gmail.com

ABSTRCT FOR QUALITY CONTROL REPORTS

NAME OF WORK:	Improvements to roads and drains in Hegdenagara West 3rd and 4th cross Ward No - 06, BBMP, Bangalore.

Test details

SL NO	Item Executed	Name of tests	Quantity Executed	Unit	As per Frequency	Requried No of Tests	Actual No of Tests
1	Coarse Aggregates	Gradation	398.72	Cum		1	1
2	Fine Aggregates					1	1
3	Steel	Tensile Strength	43.97	Tn		1	1
4	Precast Slab 100mm	Compressive Strength	1893.06	Sqm		1	1
5	Kerb Stones	Compressive Strength	4224	No's		1	1
6	M20	Compressive Strength	728.41	Cum	2 to 5 - 1set 6 to 15 - 2set 16 to 30 -3set 31 to 50 - 4set 51 and above 4 plus one additional sample for each additional 50m3	18	18

VSR CIVIL INFRA PVT. LTD. BANGALORE

Scanned by TapScanner

VSR CIVIL INFRA PVT. LTD.

Engineering project Consultants

Date : 20.02.2021

Name of Work : Improvements to roads and drains in Hegdenagara West 3rd and 4th cross Ward No - 06, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Project Division,Yelahanka Zone, BBMP, Bangalore.
Contractor/Agency	:	**Sri. S. D Venkatesh Gowda** ,Bangalore.
Total Cost	:	Rs. 209.58 Lakhs
Contractor Work Order No	:	EE/(Project)/YNK. zone/W.O/39/2020-21
Status of Bill	:	1st & Final Bill
In the Presence of	:	(a) **Assistant Engineer (W. No.06),** BBMP, Bangalore. (b) Sharath D B (Site Engineer) VSR Civil Infra Pvt Ltd, Bangalore

PMC Report

Sl.No	Description of the Item		Comments / observations
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse	:	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	:	Work done up to the billed quantity and Quality is satisfactory
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding	:	Work done up to the billed quantity and Quality is satisfactory

20/02/2021

VSR CIVIL INFRA PVT. LTD. BANGALORE

Scanned by TapScanner

5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel		Work done up to the billed quantity and Quality is satisfactory
6	KSRB 4-1.6 : Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and	:	Work done up to the billed quantity and Quality is satisfactory
8	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per	:	Work done up to the billed quantity and Quality is satisfactory
E1	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form	:	Work done up to the billed quantity and Quality is satisfactory

VSR
CIVIL INFRA PVT. LTD.

VSR CIVIL INFRA PVT. LTD. BANGALORE

Scanned by TapScanner